



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department
COMPLETION REPORT

1	Completion Report of the work of :	Construction of Samudaya Bhavana at Puttenahalli colony in chowdeshwari ward No-02.			
2	Sanctioned Estimate No. And Date	CER NO 163 / 20-21 dt 22/2/22			
3	Name of the Contractor	Sri H S Palaksha Murthy			
4	Time Stipulated for Completion of work	—			
5	Date of Commencement	—			
6	Date of Completion:	—			
7	Measurment Recorded				
	M.B No	5864			
	Page No	586354 to 586380 -			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sri. Rama Sanjeeviah -			
	2) Asst. Engineer	Sri. Narasimiah.			
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	30,00,000/-	31,05,509/-	1,05,509	—	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE. ENGINEER
(BUDGET DIVISION)
Bruhat Bangalore Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE